

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

NABARD RIDF - IX - Medak District – Providing BT surface on ZP Road at Peddagottimukkula to Gummadidala via Shivaiguda & Nagireddyguda of Narsapur Constituency – According Post facto Extension of Agreement Time up to 15.6.2015 with out penalty – Orders – Issued.

-----

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.RT.No. 711**

**Dated: 28/11/2015.**  
**Read the following:-**

1. G.O.Rt.No. 321, PR&RD (Progs.II) Dept., dated: 27.2.2013.
2. From the Chief Engineer, PR, Hyd. Lr. No. AEE2/DEE/NABARD RIDF /2013-14, dt: 28.10.2015.

<<<>>>

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 15.6.2015 i.e. (287) days without imposing a penalty in respect of work “Providing BT surface on ZP Road at Peddagottimukkula to Gummadidala via Shivaiguda & Nagireddyguda of Narsapur Constituency in Medak District” under NABARD RIDF-IX due to the local site problem among the villagers as the delay is not attributed the Contractor.

2. The Chief Engineer, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at [www.goir.telangana.gov.in/](http://www.goir.telangana.gov.in/)

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**C. PARTHA SARATHI**  
**SPECIAL CHIEF SECRETARY TO GOVERNMENT (I/C)**

To  
The Chief Engineer, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Medak District.  
Copy to: The PS to Minister (PR&IT).  
SF/SC.

**//FORWARDED:: BY ORDER//**

**SECTION OFFICER**